

Tasks

2

Name	Begin date	End date
Part One	11/30/23	3/15/24
Design Kick-Off	11/30/23	11/30/23
Programming/Site analysis	1/2/24	1/29/24
Design Progress - Programming	1/2/24	1/2/24
Design Progress - Programming	1/10/24	1/10/24
Design Progress - Programming	1/23/24	1/23/24
Design Progress - Parking	1/30/24	1/30/24
Topo/Utility Survey	1/30/24	3/15/24
Owner Review and Approval	3/15/24	3/15/24
Part Two - Design & Construction	3/5/24	3/13/26
Schematic Design	3/5/24	4/25/24
SD Kick-off	3/5/24	3/5/24
Design Progress - Building Layout	3/12/24	3/12/24
100% SD	4/26/24	4/26/24
Owner Review and Approval	4/30/24	5/13/24
Design Development	5/14/24	7/22/24
Owner Review and Approval	7/23/24	8/5/24
Early Work Package	6/24/24	1/3/25
Request for Proposals	6/24/24	8/30/24
Construction	9/2/24	1/3/25
Construction Documents	8/6/24	11/18/24
Owner Review and Approval	11/19/24	12/2/24
Permit Review	12/3/24	12/30/24
Request for Proposals	1/6/25	3/14/25
Construction	3/17/25	3/13/26

Gantt Chart

